



PARIC CORPORATION
77 Westport Plaza Suite 250
St. Louis, MO 63146
TEL: 636-561-9500
FAX: 636-561-9501

REQUEST FOR INFORMATION **DATE:** September 30, 2016 **NO.:** RFI-314

To: Cannon Design

Attn: Kelvin Patel

From: Paric Corporation

Requested By: Joe Voypick

Project Name: 15051-Webster University Interdisciplinary Science Building Project No.: 15051

Subject: Material Stocking Limitations

Response Required By: October 07, 2016

Drawing / Spec Reference:

Information Requested:

Do you have any requirements for drywall stockpiles within the building? Typically we will have about 50+/- sheets in a stack totaling around 5,000 lbs in a 4'x10' space. Let us know if there are certain areas that these need to be located in.

Response: The maximum loading is 100psf which this exceeds, however, as long as no other loading is present in a 6'x 11' footprint, it would be acceptable. Exception: Level 03, west of grid 2 has a maximum loading of 80psf, and therefore would need to be distributed over a 7'x12' footprint or a shorter stack of maximum 4300#/stack. Drywall stacks will need to be spaced out to limit the load distribution as previously stated.

ARCHITECT'S RESPONSE:

This information is provided as an interpretation of the Contract Documents for implementation. It is not an authorization for change to the Contract Sum or Contract Time. If this information results in a claim for a change to the Contract, the Contractor shall notify the [Construction Manager][Architect] of a change through the change process.

Answered By: JILL WALKER / DMA

Date: 10/4/2016