



PARIC CORPORATION
77 Westport Plaza Suite 250
St. Louis, MO 63146
TEL: 636-561-9500
FAX: 636-561-9501

REQUEST FOR INFORMATION	DATE: May 16, 2016	NO.: RFI-082
--------------------------------	---------------------------	---------------------

To: Cannon Design

Attn: Kelvin Patel

From: Paric Corporation

Requested By: Devin Gates

Project Name: Webster University Interdisciplinary Science Building Project No.: 15051

Subject: Verifying ceiling heights

Response Required By: May 23, 2016

Drawing / Spec Reference:

Information Requested:

Fire Pump Rm 188 is modeled at 11'-3" but the tag is at 11'-9", and the stair vestibule between 312 & 310A is modeled at 10'-0" but tagged at 9'-6".

Suggestion: Please confirm the elevations on the pdf RCP drawings supersede the elevations found in the model.

Response:

ARCHITECT'S RESPONSE:

This information is provided as an interpretation of the Contract Documents for implementation. It is not an authorization for change to the Contract Sum or Contract Time. If this information results in a claim for a change to the Contract, the Contractor shall notify the [Construction Manager][Architect] of a change through the change process.

Fire Pump Room 188: Height is intended to be 11'-9". Intent is for all piping, ductwork, sprinklers etc. to be below sound isolation ceiling. Note depth of spring isolator hangers for ceiling.

Stair vestibule ceiling between 312 and 310A to be 9'-6".

Answered By: Lynn Grossman

Date: 05.17.16