



**PARIC CORPORATION**  
77 Westport Plaza Suite 250  
St. Louis, MO 63146  
TEL: 636-561-9500  
FAX: 636-561-9501

---

**REQUEST FOR INFORMATION      DATE: June 03, 2016      NO.: RFI-150**

---

To: Cannon Design

Attn: Kelvin Patel

From: Paric Corporation

Requested By: Joe Voypick

Project Name: 15051-Webster University Interdisciplinary Science Building      Project No.: 15051

Subject: Confirm drain will handle full flow test.

Response Required By: June 10, 2016

Drawing / Spec Reference:

**Information Requested:**

Correspondence between fire protection and plumbing contractor attached for informational purposes. FP0501 section 7 states 2" main drain is to be routed to the area way on Level 0. Please confirm drains will handle the flow of a main drain full flow test.

**Response:** The 2" main drain needs to drain to exterior of the building, not the area way. The discharge is to be located and directed to allow runoff away from the building. Consideration is to be given to prevent ground erosion or damage to the surrounding area by use of a concrete splash block, slab or other means. Coordinate location of drain with the architect, civil engineer, landscape architect and other building trades as required.

The referenced detail is being revised, it will be included in an up-coming addendum.

**ARCHITECT'S RESPONSE:**

This information is provided as an interpretation of the Contract Documents for implementation. It is not an authorization for change to the Contract Sum or Contract Time. If this information results in a claim for a change to the Contract, the Contractor shall notify the [Construction Manager][Architect] of a change through the change process.

Cc: Kathy Bathe, Paric Corporation

Answered By: Mark Davis, David Mason and Associates

Date: June 8, 2016

## Gates, Devin

---

**From:** Dana Mitchell <DMitchell@ahernfire.com>  
**Sent:** Tuesday, May 31, 2016 4:04 PM  
**To:** Peter DeLuca; Gates, Devin; Voypick, Joe; Szachnieski, Jason  
**Cc:** Jason Lewis; Kurt Reuther  
**Subject:** RE: Webster RFI 6

**Follow Up Flag:** Follow up  
**Flag Status:** Flagged

There are different scenarios for testing and drainage that our systems will go through.

-Yearly main drain test. This will be a wide open test of the 2" drain valve after the backflow. At city pressure this will yield in the ballpark of 5-600 gpm for nearly a less than a minute.

-Monthly Inspection Test. This will be through the test and drain on each system and yield about 65-70 GPM for nearly a minute.

-Draining for maintainance. This will be under the pressure of gravity and drain approximately 500-750 gallons on any given system. I am not sure how long this may take to drain. It could be throttled with the drain valve to not overcome the drain if you have two people in communication.

### Dana Mitchell, CET

Senior CAD Designer



Senior CAD Designer | Ahern Fire Protection

2675 Scott Ave., Suite C, St. Louis, MO 63013

T: 314.535.4544 | DL: 314.828.4149 | F: 314.535.0144 | C: 314.502.2191

[dmitchell@ahernfire.com](mailto:dmitchell@ahernfire.com) | [www.ahernfire.com](http://www.ahernfire.com)



---

**From:** Peter DeLuca [mailto:peterd@delucaplbg.com]  
**Sent:** Tuesday, May 31, 2016 1:40 PM  
**To:** 'Gates, Devin'; Dana Mitchell; 'Voypick, Joe'; Szachnieski, Jason  
**Cc:** Jason Lewis; Kurt Reuther  
**Subject:** RE: Webster RFI 6

<< This message originated outside of Ahern's email system. Use caution and verify the sender if this message contains attachments, links or requests for information. >>

---

4 things with this situation:

1) Dana had referenced flow rates in the hundreds of gallons per minute. The area drain discharge piping was recently changed in the revision to connect to the drantile system. The drantile pumps as currently specified are 350GPM each. That is a high capacity – but I don't know what volume of ground water is present. I would ask the engineer to verify the drantile pumps can accommodate the intended flow from the fire protection discharge line when flowing combined

with the groundwater flowrate. Ahern needs to clarify what their maximum likely flow would be when this line is discharging.

2) Area Drain connected to draitile system – as noted in 1), this area drain is connected to the underslab system. Introducing that much of a high flow into the draitile system could have deleterious effects to the ground's integrity – but I'm no soils nor structural engineer. I would suggest asking them to specifically verify that it is acceptable to have the underslab draitile system carrying that much drainage.

3) Fresh Air Intake – This is a main fresh air intake for the building's HVAC system. While there may not be much stagnant water, and it would only happen maybe once or twice a year, there will be a little stagnant water (and foul-smelling odors) when the fire protection system first discharges. There may be a short period of time when stagnant fumes are introduced into the building's outside air system.

4) Flooding of basement (NEW ISSUE!) – The area drain in this areawell is just a 4" drain with 4" drainage piping. A 4" pipe draining by gravity will only flow about 30 GPM. Given how much water is flowing out of the fire protection pipe, fire protection discharge water will accumulate in the area well very quickly, and will want to flow somewhere. The only other place for it to flow is through the louvers and into the basement. The basement does have floor drains, but those drains are only flowing to a sewage pump that has a specified capacity of just 25 gallons per minute. So water will also back up there – unless the louver has relatively watertight connections, in which case water will accumulate in the area well and the fresh air intake ductwork – and possibly the air handler, depending on the elevation of the ductwork between the outside air louver and the AHU.

## Peter DeLuca

Plumbing Engineer / BIM Coordinator  
DELUCA PLUMBING LLC  
8465 Delport Drive  
St Louis MO 63114

Office 314-427-5551  
Fax 314-427-1137  
Mobile 314-497-1924

---

**From:** Gates, Devin [<mailto:ddgates@paric.com>]

**Sent:** Tuesday, May 31, 2016 12:55 PM

**To:** Dana Mitchell <[DMitchell@ahernfire.com](mailto:DMitchell@ahernfire.com)>; Peter Deluca <[peterd@delucaplbg.com](mailto:peterd@delucaplbg.com)>; Voypick, Joe <[javoypick@paric.com](mailto:javoypick@paric.com)>

**Cc:** Jason Lewis <[JLewis@ahernfire.com](mailto:JLewis@ahernfire.com)>; Kurt Reuther <[KReuther@ahernfire.com](mailto:KReuther@ahernfire.com)>

**Subject:** RE: Webster RFI 6

Peter,

Before I submit this RFI for Ahern I'd like to get your buy in.

Thanks,

**DEVIN GATES**  
SENIOR PROJECT ENGINEER

**Cell:** 314-348-8828

**Main:** 636-561-9500

-----  
77 Westport Plaza, Suite 250  
St. Louis, MO 63146

-----  
**PARIC.COM**



Please consider your environmental responsibility before printing this e-mail

This e-mail message and any files transmitted with it may be CONFIDENTIAL and are intended for the addressee only. Any unauthorized use, dissemination of the information, or copying of this message is prohibited. If you are not the intended addressee, please notify the sender immediately and delete this message.

---

**From:** Dana Mitchell [<mailto:DMitchell@ahernfire.com>]  
**Sent:** Tuesday, May 31, 2016 12:16 PM  
**To:** Gates, Devin  
**Cc:** Jason Lewis; Kurt Reuther  
**Subject:** Webster RFI 6

Contract Drawing FP0501 Section 7 states 2" main drain is to be routed to the area way on Level 0. Conversations with the plumbing contractor state that the drains have been reduced and will not take the flow of a main drain full flow test. Please confirm intent and/or routing.

## **Dana Mitchell, CET**

Senior CAD Designer



Senior CAD Designer | Ahern Fire Protection  
2675 Scott Ave., Suite C, St. Louis, MO 63013  
T: 314.535.4544 | DL: 314.828.4149 | F: 314.535.0144 | C: 314.502.2191  
[dmitchell@ahernfire.com](mailto:dmitchell@ahernfire.com) | [www.ahernfire.com](http://www.ahernfire.com)

