



PARIC CORPORATION
77 Westport Plaza Suite 250
St. Louis, MO 63146
TEL: 636-561-9500
FAX: 636-561-9501

REQUEST FOR INFORMATION DATE: October 04, 2016 NO.: RFI-315

To: Cannon Design

Attn: Kelvin Patel

From: Paric Corporation

Requested By: Joe Voypick

Project Name: 15051-Webster University Interdisciplinary Science Building Project No.: 15051

Subject: Gap in Concrete Wall

Response Required By: October 11, 2016

Drawing / Spec Reference:

Information Requested:

On drawing S0101, there is a gap shown between the west side of the concrete pilaster and the concrete wall at column line A.6/7.1. We propose to extend the width of the pilaster to the concrete wall and eliminate the gap between the pilaster and the wall. Is this acceptable?

Response:

This is acceptable, however the additional concrete will require minimum reinforcing. Provide additional #4 or larger bars horizontally at 12"oc as temperature reinforcing at the north face of the pilaster extension.

ARCHITECT'S RESPONSE:

This information is provided as an interpretation of the Contract Documents for implementation. It is not an authorization for change to the Contract Sum or Contract Time. If this information results in a claim for a change to the Contract, the Contractor shall notify the [Construction Manager][Architect] of a change through the change process.

Answered By: JILL WALKER / DMA

Date: 10/4/2016