



Faith Group

3101 S HANLEY ROAD

ST. LOUIS, MO 63143

T: 314.991.2228 | F: 314.991.2268

TECHNOLOGY PUNCH LIST – LEVEL 3

PROJECT: Webster University – Interdisciplinary Science Building

PROJECT 235-001 (CD #04561.01)

NO:

DATE: July 11, 2017

BY: Tom Becker

cc: Cannon Design, WTA, Paric, File

NOTE: Omission in this report of any non-compliance with the contract documents does not relieve the contractor of his responsibility to comply with requirements of the contract documents.

General Comments:

1. Provide blank inserts in all data port faceplates per faceplate Details 5, 6, 7, 8, and 9 on sheet T0801. Several faceplates did not have the specified blank inserts.
2. Complete the installation of the door access system cabling infrastructure.
3. Verify PA system infrastructure cabling has been installed.
4. Provide cable test reports.
5. Install CCTV cameras.
6. Provide an angled faceplate for all data ports located in the 2-channel surface raceway.
7. Each short throw projector shall have a 2 port data outlet and an empty j-box and conduit as shown on sheet T0103.A (two separate boxes). Install the projector j-box and empty conduit (j-box designated with a "P" at each projector) for all short throw wall mounted projectors (designated on the AV drawings as "PRO 1"). Provide a flush faceplate and install the 2 data ports in the faceplate.
8. Provide a flush faceplate and install the digital signage data ports in the faceplate.
9. Install WAP's.

Data Room 300B:

1. Remove cardboard boxes.
2. Return unused rack and basket tray spare parts to the owner.
3. Install the CAT 6A cable routed between fire-rated cable pathways in the cable runway.

Interview/Conf. 325:

1. The drawing indicates separate boxes for the AV box (AV2) and the 4 port and 2 port data outlets on the south wall. Install boxes as shown (3 boxes). Install flush faceplates and install data ports in faceplates.

Quan. Lab/Interview. 353:

1. Install the ceiling mounted AV data port for the "Camera for Skype Interview".

Area A Labs 378, 383, 388, and 391:

1. Data cables are currently installed in the lower AV equipment box located adjacent to the projection wall. Remove the data cables from the AV box and install them in a separate dedicated box below the lowest AV box.

Corridor C370A:

1. Install flush faceplate and install data ports in faceplate.

Bio Lab Prep Room A 389:

1. Install wall mounted communication outlet on the north wall.