



PARIC CORPORATION
77 Westport Plaza Suite 250
St. Louis, MO 63146
TEL: 636-561-9500
FAX: 636-561-9501

REQUEST FOR INFORMATION	DATE: May 12, 2016	NO.: RFI-076
--------------------------------	---------------------------	---------------------

To: Cannon Design

Attn: Kelvin Patel

From: Paric Corporation

Requested By: Devin Gates

Project Name: Webster University Interdisciplinary Science Building Project No.: 15051

Subject: Air Handler Performance Data

Response Required By: May 19, 2016

Drawing / Spec Reference:

Information Requested:

icon was given information regarding the performance of AHU 1 & 2 from a vendor that did not meet the scheduled performance on drawing M0601. After discussing the discrepancy with the vendor, it was mentioned the scheduled performance was incorrect on drawing M0601.

Is the scheduled data on M0601 for the air handlers correct? If not, what is the correct data?

Suggestion: If there is new data, this will need to go back out to the remaining vendors for a new selection for an apples to apples comparison.

In order to meet project deadlines, this information, if changing, will need to be made available quickly to be able to select a vendor, start the submittal process and release to production.

Response:

.

ARCHITECT'S RESPONSE:

This information is provided as an interpretation of the Contract Documents for implementation. It is not an authorization for change to the Contract Sum or Contract Time. If this information results in a claim for a change to the Contract, the Contractor shall notify the [Construction Manager][Architect] of a change through the change process.

Change AHU-1 and AHU-2 entering cooling coil air temperature from 86/71.2 to 80/70, which is the mixed air temperature after the heat recovery coil.

Answered By: Mark Schaefer

Date: 5/13/2016