



PARIC CORPORATION
77 Westport Plaza Suite 250
St. Louis, MO 63146
TEL: 636-561-9500
FAX: 636-561-9501

REQUEST FOR INFORMATION DATE: May 27, 2016 NO.: RFI-113

To: Cannon Design

Attn: Kelvin Patel

From: Paric Corporation

Requested By: Joe Voypick

Project Name: 15051-Webster University Interdisciplinary Science Building Project No.: 15051

Subject: Additional Floor Drains For Mechanical Equipment

Response Required By: June 03, 2016

Drawing / Spec Reference:

Information Requested:

Currently there is not a floor drain located under pump CP-3 in the 1st floor mechanical room 178, nor in the chem instr. Lab 489 under the heat exchanger for the process chilled water loop.
Do drains need to be installed in these locations?

Response:

Additional floor drain for suspended inline pump CP-3 in 1st floor mechanical room is not required.
Present floor drains shown in room are sufficient.

Floor drain at process chilled water heat exchanger in instr. Lab 489 is preferred.

ARCHITECT'S RESPONSE:

This information is provided as an interpretation of the Contract Documents for implementation. It is not an authorization for change to the Contract Sum or Contract Time. If this information results in a claim for a change to the Contract, the Contractor shall notify the [Construction Manager][Architect] of a change through the change process.

Cc: Kathy Bathe, Paric Corporation

Answered By:

Mark Schaefer

Date: May 27, 2016