



PARIC CORPORATION
77 Westport Plaza Suite 250
St. Louis, MO 63146
TEL: 636-561-9500
FAX: 636-561-9501

REQUEST FOR INFORMATION **DATE:** June 28, 2016 **NO.:** RFI-187

To: Cannon Design

Attn: Kelvin Patel

From: Paric Corporation

Requested By: Joe Voypick

Project Name: 15051-Webster University Interdisciplinary Science Building Project No.: 15051

Subject: Spring Isolation Hangers

Response Required By: July 05, 2016

Drawing / Spec Reference:

Information Requested:

Can spring isolation hangers for piping and duct work be provided at the first 3 hangers off of vibrating equipment in lieu of installing spring isolation hangers on ALL duct piping? Please Advise.

Suggestion: suggestion is to install spring hangers on piping, only at the first 3 hangers off of equipment. Flex connections are used at all pumps to minimize vibration. Ductwork will utilize a flexible connection at the equipment to eliminate vibration in the ductwork.


Response:

We will review this with the sound consultant. To clarify, the specifications require isolators on all ductwork and piping 50 foot from equipment connection and all ductwork and piping within the equipment room. Not "ALL" ductwork and piping within the building.

ARCHITECT'S RESPONSE:

This information is provided as an interpretation of the Contract Documents for implementation. It is not an authorization for change to the Contract Sum or Contract Time. If this information results in a claim for a change to the Contract, the Contractor shall notify the [Construction Manager][Architect] of a change through the change process.

Cc: Kathy Bathe, Paric Corporation

Answered By: 

Date: 6/30/2016