



PARIC CORPORATION
77 Westport Plaza Suite 250
St. Louis, MO 63146
TEL: 636-561-9500
FAX: 636-561-9501

REQUEST FOR INFORMATION	DATE: July 27, 2016	NO.: RFI-217
--------------------------------	----------------------------	---------------------

To: Cannon Design

Attn: Kelvin Patel

From: Paric Corporation

Requested By: Devin Gates

Project Name: 15051-Webster University Interdisciplinary Science Building	Project No.: 15051
---	--------------------

Subject: Holding down foundation at door thresholds

Response Required By: August 03, 2016

Drawing / Spec Reference:

Information Requested:

Along column line 8, there are several door thresholds that are the top of the foundation wall as shown in detail 4 on S0300. We would recommend that the top of the foundation wall be held down to the allow the concrete slab to poured on top of the wall to allow a hard trowl finish similar to the concrete floor. A similar detail would be 18 on S0300. Please advise if this is acceptable.

Response:

THE USE OF 18/S0300 IS ACCEPTABLE AT THE DOORS ALONG GRID 8.

ARCHITECT'S RESPONSE:

This information is provided as an interpretation of the Contract Documents for implementation. It is not an authorization for change to the Contract Sum or Contract Time. If this information results in a claim for a change to the Contract, the Contractor shall notify the [Construction Manager][Architect] of a change through the change process.

Answered By: JILL WALKER / DMA

Date: 7/28/2016