



PARIC CORPORATION
77 Westport Plaza Suite 250
St. Louis, MO 63146
TEL: 636-561-9500
FAX: 636-561-9501

REQUEST FOR INFORMATION **DATE:** September 07, 2016 **NO.:** RFI-269

To: Cannon Design

Attn: Kelvin Patel

From: Paric Corporation

Requested By: Joe Voypick

Project Name: 15051-Webster University Interdisciplinary Science Building Project No.: 15051

Subject: Backfill and draitile in between column line 4.6 and existing EAB Building

Response Required By: September 14, 2016

Drawing / Spec Reference:

Information Requested:

The drain at the base of the EAB building is wrapped in mirifi and surrounded by $\frac{3}{4}$ " minus material and installed near the face of the EAB wall (see attached photo and plan markup). Please advise if the existing EAB $\frac{3}{4}$ " minus material should be removed to the top of the EAB drain tile and the area between 4.6 line and the EAB bounded by column lines B and V should be filled entirely with clean rock to allow drainage?

Response:

THIS RESPONSE IS BASED ON THE UNDERSTANDING THAT THE NEW DRAIN TILE BETWEEN THE EAB AND ISB IS LOCATED NEAR THE EAB. PROVIDE CLEAN FREE-DRAINING BACKFILL BETWEEN THE TWO STRUCTURES DOWN TO THE TOP OF THE DRAIN TILE AS SHOWN IN THE PLUMBING DRAWINGS.

ARCHITECT'S RESPONSE:

This information is provided as an interpretation of the Contract Documents for implementation. It is not an authorization for change to the Contract Sum or Contract Time. If this information results in a claim for a change to the Contract, the Contractor shall notify the [Construction Manager][Architect] of a change through the change process.



Answered By: JILL WALKER / DMA

Date: 9/13/2016

