



PARIC CORPORATION
77 Westport Plaza Suite 250
St. Louis, MO 63146
TEL: 636-561-9500
FAX: 636-561-9501

REQUEST FOR INFORMATION	DATE: February 07, 2017	NO.: RFI-440
--------------------------------	--------------------------------	---------------------

To: Cannon Design

Attn: Kelvin Patel

From: Paric Corporation

Requested By: Devin Gates

Project Name: 15051-Webster University Interdisciplinary Science Building

Project No.: 15051

Subject: Wall and ceiling clarifications in Level 1 offices

Response Required By: February 14, 2017

Drawing / Spec Reference:

Information Requested:

The walls between offices 109 and 111 as well as 107 to 109 terminate in the "window void" along the north wall. This will leave an opening between the offices. Please advise if this is acceptable.

In offices 105-117 the RCP shows a 9' APC ceiling and a 9' 11" soffit. Detail 2/A841 shows the GWB to APC transition at the same elevation. Please advise which detail to use at this location.

Extend the wall to the mullions within the window void to acoustically separate the offices. Refer to detail 9/A0810 for connection between partition wall and window mullion.

Response:

The 9'-0" APC ceiling height and 9'-11" soffit height are correct.
Transition detail between ceiling and soffit is similar to detail 1/A0451.
Refer to detail 8/A0451 for soffit to mullion connection.
Refer 2/A0401 for additional clarity.

ARCHITECT'S RESPONSE:

This information is provided as an interpretation of the Contract Documents for implementation. It is not an authorization for change to the Contract Sum or Contract Time. If this information results in a claim for a change to the Contract, the Contractor shall notify the [Construction Manager][Architect] of a change through the change process.

Answered By: Kelvin Patel

Date: 02/15/2017