



PARIC CORPORATION
77 Westport Plaza Suite 250
St. Louis, MO 63146
TEL: 636-561-9500
FAX: 636-561-9501

REQUEST FOR INFORMATION	DATE: April 10, 2017	NO.: RFI-512
--------------------------------	-----------------------------	---------------------

To: Cannon Design

Attn: Kelvin Patel

From: Paric Corporation

Requested By: Devin Gates

Project Name:	15051-Webster University Interdisciplinary Science Building	Project No.: 15051
---------------	---	--------------------

Subject: Ceiling mounted unistrut system fastening details

Response Required By: April 17, 2017

Drawing / Spec Reference:

Information Requested:

A0203 gives the note L.21 "See ceiling plan for ceiling mounted unistrut system supported by structure above"
A0702.A identifies the conduit in rooms 284 and 276 with the note "unistrut mounted to ceiling with steel angle hangers and kickers above for support"

A0913 gives details for the snorkel exhaust, but no detail that applies to the steel angle hangers and kickers for the unistrut. Please advise.

Response: **A PROPRIETARY UNISTRUT CEILING MOUNTED SYSTEM SHALL BE SUPPORTED FROM THE BOTTOM FLANGES OF THE STEEL BEAMS ABOVE. DESIGN LIVE LOAD FOR THE LENGTH OF THE SYSTEM IS 40PLF. HANGERS AND BRACING IS RECOMMEND AT APPROX 5'o.c.**

ARCHITECT'S RESPONSE:

This information is provided as an interpretation of the Contract Documents for implementation. It is not an authorization for change to the Contract Sum or Contract Time. If this information results in a claim for a change to the Contract, the Contractor shall notify the [Construction Manager][Architect] of a change through the change process.

Answered By: JILL WALKER / DMA

Date: 04.12.2017