



PARIC CORPORATION
77 Westport Plaza Suite 250
St. Louis, MO 63146
TEL: 636-561-9500
FAX: 636-561-9501

REQUEST FOR INFORMATION **DATE:** June 06, 2017 **NO.:** RFI-555

To: Cannon Design

Attn: Kelvin Patel

From: Paric Corporation

Requested By: Ryan Tune

Project Name: 15051-Webster University Interdisciplinary Science Building Project No.: 15051

Subject: Hot Water Balance Valves and Temperature Requirements

Response Required By: June 13, 2017

Drawing / Spec Reference:

Information Requested:

Please advise what the balance valve should be set at for each hot water return balance valve as well as the valve at the hot water heater. Also, please confirm the desired water temperature for the system to be between 130-140 degrees.

Response:

Side A:
Levels 1 through 4 - Set balance valves to 1.0 gpm.
Side B:
Level 1 - Set balance valve to 2.0 gpm
Level 2 - Set balance valve to 0.5 gpm
Mechanical Room:
Set balance valve at circulating pump to 6.0 gpm.
.
Water temperature to be set at 140 degrees

ARCHITECT'S RESPONSE:

This information is provided as an interpretation of the Contract Documents for implementation. It is not an authorization for change to the Contract Sum or Contract Time. If this information results in a claim for a change to the Contract, the Contractor shall notify the [Construction Manager][Architect] of a change through the change process.

Answered By: Mike Whitworth - WES

Date: June 07, 2017