



PARIC CORPORATION
77 Westport Plaza Suite 250
St. Louis, MO 63146
TEL: 636-561-9500
FAX: 636-561-9501

REQUEST FOR INFORMATION DATE: June 02, 2016 NO.: RFI-145

To: Cannon Design

Attn: Kelvin Patel

From: Paric Corporation

Requested By: Joe Voypick

Project Name: 15051-Webster University Interdisciplinary Science Building Project No.: 15051

Subject: Level 0 Drilled Piers

Response Required By: June 13, 2016

Drawing / Spec Reference:

Information Requested:

Please advise if there is a possibility of eliminating a level 0 drilled pier if the pier cap is full bearing in rock. Based on the rock elevations being encountered it appears we will need to remove rock the full depth of the pier cap and the drilling for the pier would begin several feet (or more) below the top of rock elevation.

Response:

YES, There is a possibility of eliminating the pier. Please submit the locations as this will need to be addressed on a case by case basis. Modifications will depend on whether or not this is a frame column. The cap size will also need to be verified for bearing based on the allowable design pressure provided by the geotech in the field.

ARCHITECT'S RESPONSE:

This information is provided as an interpretation of the Contract Documents for implementation. It is not an authorization for change to the Contract Sum or Contract Time. If this information results in a claim for a change to the Contract, the Contractor shall notify the [Construction Manager][Architect] of a change through the change process.

Cc: Kathy Bathe, Paric Corporation

Answered By: **JILL WALKER / DMA**

Date: **6/2/2016**