



PARIC CORPORATION
77 Westport Plaza Suite 250
St. Louis, MO 63146
TEL: 636-561-9500
FAX: 636-561-9501

REQUEST FOR INFORMATION DATE: September 26, 2016 NO.: RFI-297

To: Cannon Design

Attn: Kelvin Patel

From: Paric Corporation

Requested By: Joe Voypick

Project Name: 15051-Webster University Interdisciplinary Science Building Project No.: 15051

Subject: Opening thru Existing EAB Wall

Response Required By: October 03, 2016

Drawing / Spec Reference:

Information Requested:

As a follow up to the conversation between Jill Walker and Jason Szachnieski on 9/23: The existing EAB has a unreinforced mud slab underneath the reinforced wall (see highlighted section on B/S3-3 attached) in lieu of a 30"x12" footing. Also, the opening to be cut thru the EAB wall (per demo notes on S0101) does not need additional reinforcing (squeeze lintel/columns/etc) because the remaining portion of existing reinforced concrete wall will cantilevers across the existing piers.

Response: Yes, that represents our conversation.

ARCHITECT'S RESPONSE:

This information is provided as an interpretation of the Contract Documents for implementation. It is not an authorization for change to the Contract Sum or Contract Time. If this information results in a claim for a change to the Contract, the Contractor shall notify the [Construction Manager][Architect] of a change through the change process.

Answered By: JILL WALKER / DMA

Date: 9/28/2016

