



PARIC CORPORATION
77 Westport Plaza Suite 250
St. Louis, MO 63146
TEL: 636-561-9500
FAX: 636-561-9501

REQUEST FOR INFORMATION **DATE:** December 15, 2016 **NO.:** RFI-380

To: Cannon Design

Attn: Kelvin Patel

From: Paric Corporation

Requested By: Devin Gates

Project Name: 15051-Webster University Interdisciplinary Science Building Project No.: 15051

Subject: Edge of deck framing at roof hatch

Response Required By: December 22, 2016

Drawing / Spec Reference:

Information Requested:

Please confirm there is no additional framing needed at the edge of deck of roof hatch opening besides what is shown on S0107 and 5/A0471.

Response: The roof hatch is to be installed per the specifications and the manufacturer's recommendations to insure that it is securely attached to the structure and the roofing must run up the curb a min. of 8" above the finish roof. The clear opening between beam flange tips should be 3'-1 1/2" x 7'-5 3/8" based on shop drawings. If supplemental framing is required by the manufacturer to close up the opening, angle 3x3x1/4" can be used with coped vertical legs to lay over and weld to the top of the beams.

ARCHITECT'S RESPONSE:

This information is provided as an interpretation of the Contract Documents for implementation. It is not an authorization for change to the Contract Sum or Contract Time. If this information results in a claim for a change to the Contract, the Contractor shall notify the [Construction Manager][Architect] of a change through the change process.

Answered By: JILL WALKER / DMA

Date: 12.21.2016