



PARIC CORPORATION
77 Westport Plaza Suite 250
St. Louis, MO 63146
TEL: 636-561-9500
FAX: 636-561-9501

REQUEST FOR INFORMATION	DATE: January 18, 2017	NO.: RFI-418
--------------------------------	-------------------------------	---------------------

To: Cannon Design

Attn: Kelvin Patel

From: Paric Corporation

Requested By: Devin Gates

Project Name: 15051-Webster University Interdisciplinary Science Building	Project No.: 15051
---	--------------------

Subject: Ceiling installation clarifications

Response Required By: January 25, 2017

Drawing / Spec Reference:

Information Requested:

Detail 9 on page A0801 shows a section through the grille wall system that is clad over the gyp board covered columns. There is a callout that these grilles are to be 1 1/2" deep with 5/8" thick backers that are flush with the gyp board. Is the gyp board installed in such a way to accommodate the backers or are all the backers installed on top of the gyp board?

Do the backers need to be painted to match the gyp board?

Response:

Per detail 11/A0810, the backers are flush with the gyp at the column covers.
Backers are to be painted to match gyp board.

ARCHITECT'S RESPONSE:

This information is provided as an interpretation of the Contract Documents for implementation. It is not an authorization for change to the Contract Sum or Contract Time. If this information results in a claim for a change to the Contract, the Contractor shall notify the [Construction Manager][Architect] of a change through the change process.

Answered By: Kelvin Patel

Date: 01/23/2017