



PARIC CORPORATION
77 Westport Plaza Suite 250
St. Louis, MO 63146
TEL: 636-561-9500
FAX: 636-561-9501

REQUEST FOR INFORMATION DATE: April 18, 2016 NO.: RFI-040

To: Cannon Design

Attn: Kelvin Patel

From: Paric Corporation

Requested By: Devin Gates

Project Name: Webster University Interdisciplinary Science Building Project No.: 15051

Subject: Additional BP 3 clarifications - 3

Response Required By: April 25, 2016

Drawing / Spec Reference:

Information Requested:

1. Discrepancies with the Residential Appliances (113100) and Food Service (114000):
 - a. Double oven not found in either spec section.
 - b. Gas Cooktop not found in either spec section.
2. Drywall specification paragraph 2.4.B Impact Resistant Gypsum Board – on which partitions and in what areas is this board to be installed?
3. I believe there is a conflict with specifications 079100 Preformed Joint Seals and 079500 Expansion Control.
 - a. Emseal preformed foam system is specified in 079100 and Michael Rizza Company silicone system is specified in 079500.
 - b. The nomenclature on the BP-1 Drawings identifies the EJC as F1 & F2 while the specifications identify them as E1, E2, E3, E4, and E5.
 - c. Detail 7/A0421 on the BP-1 drawings shows the covers as a rigid system with a primary seal, not silicone.
 - d. Is the roofing contractor responsible for the Roof EJC?
4. On page A0702.B it calls for ACP -6 in center of Lobby (C250). My questions is it calls for GWB-2 Which states gypsum board with coating to match adjacent acoustic plaster that abuts this system, do you want the Plaster finish over the gypsum board thru this whole corridor including soffits . Ref Cut 1& 2 /A0842.

Response:

Answered By: _____

Date: _____



ARCHITECT'S RESPONSE:

This information is provided as an interpretation of the Contract Documents for implementation. It is not an authorization for change to the Contract Sum or Contract Time. If this information results in a claim for a change to the Contract, the Contractor shall notify the [Construction Manager][Architect] of a change through the change process.

- 1a. Double Oven: Refer to Equipment number 10.15.02 on Sheet A1101 for Double Oven spec.
- 1b. Gas Cooktop: Refer to Equipment number 10.15.01 on Sheet A1101 for Gas Cooktop spec.

2. Impact Resistant Drywall: We don't see it as a necessity for the project:

For Owner's choice: Please provide a cost for adding impact resistant gyp board to the utility rooms where CMU was removed during the VE process. This will include gyp board facing rooms: Mechanical Room 178, Fire Pump 188, and Main Electrical Room 192, This will add some additional protection from impact loads in these areas.

3, 079500 was reissued with clarifications in Addendum 3-3.

- 3a. Correct - some clarifications in Addendum 3-3 for 079500. 079100 applies to joints on building interior.
- 3b. Clarifications issued in Addendum 3-3.
- 3c. Clarifications issued in Addendum 3-3.

4. Yes. We intend for the entire (horizontal) ceiling plane to be a consistent, continuous surface - so coating should extend over gyp board to match acoustical plaster. Vertical wall faces are not required to have the coating.