



PARIC CORPORATION
77 Westport Plaza Suite 250
St. Louis, MO 63146
TEL: 636-561-9500
FAX: 636-561-9501

REQUEST FOR INFORMATION	DATE: May 27, 2016	NO.: RFI-122
--------------------------------	---------------------------	---------------------

To: Cannon Design

Attn: Kelvin Patel

From: Paric Corporation

Requested By: Joe Voypick

Project Name:	15051-Webster University Interdisciplinary Science Building	Project No.: 15051
---------------	---	--------------------

Subject: Electrical Panel 1NL2 clarification

Response Required By: June 03, 2016

Drawing / Spec Reference:

Information Requested:

Sheet E501 calls for a 60 amp 3 pole breaker to be located in panel 1NL2 to feed generator equipment loads. When I looked at the panel schedule for 1NL2 there was no 3 pole 60 amp breaker. Should there be a 3 pole 60 amp breaker in that panel ? Please advise

Response: Yes, there should be a 3 pole 60 amp breaker in panel 1NL2 as indicated on the one-line diagram, sheet E501. Contractor shall verify breaker requirements with actual generator manufacturer selected.

ARCHITECT'S RESPONSE:

This information is provided as an interpretation of the Contract Documents for implementation. It is not an authorization for change to the Contract Sum or Contract Time. If this information results in a claim for a change to the Contract, the Contractor shall notify the [Construction Manager][Architect] of a change through the change process.

Cc: Kathy Bathe, Paric Corporation

Answered By: Bill Shaw

Date: 05/31/16