



PARIC CORPORATION
77 Westport Plaza Suite 250
St. Louis, MO 63146
TEL: 636-561-9500
FAX: 636-561-9501

REQUEST FOR INFORMATION DATE: June 08, 2016 NO.: RFI-158

To: Cannon Design

Attn: Kelvin Patel

From: Paric Corporation

Requested By: Joe Voypick

Project Name: 15051-Webster University Interdisciplinary Science Building Project No.: 15051

Subject: Ceiling Height in fire pump room 188

Response Required By: June 15, 2016

Drawing / Spec Reference:

Information Requested:

Due to MEP equipment, we have concluded in our coordination that a 9' ceiling will be needed for clearance. Please advise if acceptable.

Response:

The design intent is to have ceiling at 11'-9" or raise the ceiling and wrap the beams with 2-layers of gypsum board for continuous sound isolation to allow greater service accessibility for University.
If this is not achievable, then lowering ceiling at 9'-0" is acceptable provided there is a clearance of 7'-6" below the Unit heater.

ARCHITECT'S RESPONSE:

This information is provided as an interpretation of the Contract Documents for implementation. It is not an authorization for change to the Contract Sum or Contract Time. If this information results in a claim for a change to the Contract, the Contractor shall notify the [Construction Manager][Architect] of a change through the change process.

Cc: Kathy Bathe, Paric Corporation

Answered By: **Kelvin Patel**

Date: **06/15/2016**