



PARIC CORPORATION
77 Westport Plaza Suite 250
St. Louis, MO 63146
TEL: 636-561-9500
FAX: 636-561-9501

REQUEST FOR INFORMATION DATE: January 26, 2017 NO.: RFI-424

To: Cannon Design

Attn: Kelvin Patel

From: Paric Corporation

Requested By: Joe Voypick

Project Name: 15051-Webster University Interdisciplinary Science Building Project No.: 15051

Subject: Incorrect rough opening size at C.3 line

Response Required By: February 02, 2017

Drawing / Spec Reference:

Information Requested:

The rough openings for the windows along C.3 line were placed per RFI 179 which resulted in 3' 11" tall openings with the sill 6' 11 ½" AFF and the head 10' 10 ½" AFF. The offices along this wall call for a 9' 11" GWB-1 ceiling along the north wall. Detail 3/219 on 084423-019 shows the rough opening for these windows at 3' 1".

Paric proposes to infill the top of this opening to 3'1 opening with light gauge metal framing and dens glass, which will be coated by AVB with the remainder of the concrete wall.

Please advise if this will be acceptable.

Response: Yes it is acceptable as long as the juncture of the dens glass and the concrete is adequately prepared to ensure that it will not leak.

ARCHITECT'S RESPONSE:

This information is provided as an interpretation of the Contract Documents for implementation. It is not an authorization for change to the Contract Sum or Contract Time. If this information results in a claim for a change to the Contract, the Contractor shall notify the [Construction Manager][Architect] of a change through the change process.

Answered By: _____

1/272017
Date: _____