1400 South 3rd Street, Suite 201 • St. Louis, Missouri 63104 • 314.588.0600 • *fax* 314.588.0604

WEBB ENGINEERING SERVICES INC.

www.webb-engineering.com

CONSTRUCTION OBSERERVATION REPORT

Project: Webster University - ISB
Location: Webster Groves, Missouri
WES No.: 607
Visit Date: August 07, 2017
Report Date: August 07, 2017
Report No.: 8 – Punch list for Exterior and Roof
Report By: Mike Whitworth
Copies To: Mike Nolte P.E., Wm. Tao & Associates
WES file

OBSERERVATION AND COMMENTS

Items noted in this report reflect conditions noted at the time of this survey. Prior to final acceptance, the noted items are required to be completed. Deficiencies or uncompleted work not noted or not listed does not relieve the contractor's responsibility for a complete working system, in full accordance with the construction documents.

Plumbing:

1. Exterior:
    1. A-Wing, North Wall – Downspout nozzle is missing security screw.
    2. B-Wing, North Wall – Two downspout nozzles are missing.
    3. Seating Plaza – Both downspout nozzles are missing security screws.

2. Roof:
    1. Roof Hydrant - Provide engraved sign stating 'DO NOT DRINK WATER FROM THIS HYDRANT' Sign to be chain hung from hydrant.

Fire Suppression:

1. Exterior:
    1. Fire department connection is not as specified or submitted on in shop drawings.

END OF REPORT