architecture / landscape architecture / interiors

9721 Litzsinger Road St. Louis, MO 63124 314.962.2560(p) 314.962.4057(f) www.kwastl.com

Site Visit Notes – Masonry Mock-up Report

Date/Time: **February 1, 2017**
Prepared by: Scott Klingsick, KWA
Project Title: **Webster University – Interdisciplinary Science Building**
KWA Project No.: **2014-0119**
Cannon Project No.: 004561.00
Project Location: 470 East Lockwood Avenue
Webster Groves, MO 63119

ATTENDANCE RECORD:
Official sign-in sheet was not utilized. Only those below were in attendance:

NAME	COMPANY	EMAIL	TELEPHONE
Kathy Williams	KWA	Kathy@kwastl.com	314-962-2560
Scott Klingsick	KWA	scott@kwastl.com	314-962-2560

COMMENTS:

1. The following are KWA's field observations requiring alteration by Contractor:

- Masonry joints and color not in accordance with specification.
  - Joint widths vary and not consistent.
  - Joint colors vary and not consistent.
- Thru-wall flashing installation is acceptable. Contractor shall ensure thru-wall flashing does not protrude more than ¼" when installed on building.