PENTAIR

Provide manufacturers model/part number and list all accessories as applicable.

PENTEK ALL NATURAL SERIES
FILTER HOUSINGS

F-2 Mixed Bed Post-Filter
Model hilighted Below.

IDEAL FOR APPLICATIONS WHERE PURITY, QUALITY, FILTRATION AND ECONOMY ARE DESIRED

Pentair Pentek§ All Natural Filter Housings help maintain high standards of purity and performance required in critical contamination control systems and processes. These housings can also be used for a variety of other applications where purity, quality, filtration and economy are required.

All Natural Filter Housings have 3/4" NPT inlet and outlet threads. Some housings are available with plugged 1/4" NPT inlet, outlet and sump ports.

FEATURES/BENEFITS

An economical solution to fluoro-polymer, stainless steel or PTFE housings

Pure polypropylene components – no fillers, colorants, plasticizers or lubricants

Ultra-smooth contact surfaces prevent bacterial adhesion and build-up

Resists DI water and other inorganic solutions

Resists stress cracking

FKM O-rings provide dependable sealing

SPECIFICATIONS

Housing – All natural polypropylene

Cap – All natural polypropylene

O-Ring – FKM

Cap – #241 FKM

Plug O-Ring – #112 FKM

Temperature Rating – 40-100ºF (4.4-37.8ºC)

Maximum Pressure – 100 psi (6.9 bar)

SPECIFICATIONS AND PERFORMANCE

PART #	DESCRIPTION	MAXIMUM DIMENSIONS	INITIAL ΔP (PSI) @ FLOW RATE (GPM)
150132*	3/4" #10 Standard w/Mounting Bracket Cap w/Double Cap Plugs	12.06" x 5.07" (306 x 129 mm)	1 psi @ 10 gpm (0.07 bar @ 38 Lpm)
150150*	3/4" #10 Standard w/Mounting Bracket Cap w/o Cap Plugs	12.06" x 5.07" (306 x 129 mm)	1 psi @ 10 gpm (0.07 bar @ 38 Lpm)
150152**	3/4" #10 Standard w/Mounting Bracket Cap w/222 Cartridge Sealing Cap w/o Cap Plugs and w/o V-bead	12.06" x 5.07" (306 x 129 mm)	1 psi @ 10 gpm (0.07 bar @ 38 Lpm)
150134**	3/4" #12 Standard w/ Mounting Bracket Cap w/222 Cartridge Sealing Cap w/Double Cap Plugs, w/o V-bead w/Drain	15.07" x 5.07" (383 x 129 mm)	1 psi @ 10 gpm (0.07 bar @ 38 Lpm)
150154**	3/4" #12 Standard w/Mounting Bracket Cap w/222 Cartridge Sealing Cap w/o Cap Plugs and w/o V-bead	15.07" x 5.07" (383 x 129 mm)	1 psi @ 10 gpm (0.07 bar @ 38 Lpm)
150135*	3/4" #20 Standard w/Mounting Bracket Cap w/Double Cap Plugs and Sump Drain	22.34" x 5.13" (567 x 130 mm)	1 psi @ 10 gpm (0.07 bar @ 38 Lpm)
150141**	3/4" #20 Standard w/Mounting Bracket Cap w/Extended 222 Cartridge Sealing Cap w/Double Cap Plugs and w/o V-bead	22.34" x 5.13" (567 x 130 mm)	1 psi @ 10 gpm (0.07 bar @ 38 Lpm)
150156*	3/4" #20 Standard w/Mounting Bracket Cap w/o Cap Plugs	22.34" x 5.13" (567 x 130 mm)	1 psi @ 10 gpm (0.07 bar @ 38 Lpm)
150158**	3/4" #20 Standard w/Mounting Bracket Cap w/Extended 222 Cartridge Sealing Cap w/o Cap Plugs and w/o V-bead	22.34" x 5.13" (567 x 130 mm)	1 psi @ 10 gpm (0.07 bar @ 38 Lpm)
150512**	3/4" #12 Standard "White" w/Mounting Bracket Cap w/222 Cartridge Sealing Cap and Double Cap Plugs	15.07" x 5.07" (383 x 129 mm)	1 psi @ 10 gpm (0.07 bar @ 38 Lpm)
150514**	3/4" #20 Standard "White" Mounting Bracket Cap w/222 Cartridge Sealing Cap and Double Cap Plugs	22.34" x 5.13" (567 x 130 mm)	1 psi @ 10 gpm (0.07 bar @ 38 Lpm)

*Double open ended. **222 O-ring seating. CAUTION: Protect against freezing to prevent cracking of the filter and water leakage.

CHEMICAL COMPATIBILITY CHART

SEMICONDUCTOR PROCESSING MATERIALS	PURE POLY		PVDF		FKM
	68°F (20°C)	140°F (60°C)	68°F (20°C)	140°F (60°C)	
Acetic Acid 99.7% (135°F/51.7°C Max)	R	C	R	R	NR
Acetic Acid 50%	R	R	R	R	R
Acetone 99.5%	R	R	NR	NR	NR
Ammonium Fluoride 40%	R	R	R	R	R
Ammonium Hydroxide 10%	R	R	R	R	R
Hydrochloric Acid 37%	R	R	R	R	R
Hydrofluoric Acid 49%, 52%	R	R	R	R	R
Hydrogen Peroxide 50%	R	C	R	R	R
Methanol 99.9% (140°F/60°C Max)	R	R	R	R	NR
Methylene Chloride 99.8% (105°F/40.6°C Max)	R	NR	R	NR	R
Methyl Ethyl Ketone	R	C	NR	NR	NR
N-Butyl Acetate 99.0%	NR	NR	C	NR	NR
Nitric Acid 60%	R	NR	R	C	R
Phosphoric Acid 86%	R	R	R	R	R
Potassium Hydroxide 45%	R	R	R	R	NR
2-Propanol 99.5%	R	R	R	C	R
Sodium Hydroxide 50%	R	R	R	R	R
Sulfuric Acid 90%	R	R	R	R	R
Tetrachloroethylene 99.0%	NR	NR	R	R	R
Water-Deionized	R	R	R	R	R

R = Resistant C = Conditionally Resistant NR = Non-Resistant

ACCESSORIES

PART #	DESCRIPTION
157209	All Natural Sump Extension Adapter for #12
144457	All Natural Vent/Drain Plug Kit (Included Plug & O-ring)
150295	SW-2 Wrench for Standard
155003	Cartridge Coupler for Standard Cartridges
151117	Silicon #241 O-ring
150578	MC-1A Kit - Zinc Plated Bracket for Standard
244043	MC-1A - Zinc Plated Bracket ONLY for Standard
244686	Two-Housing Standard System Bracket
244687	Three-Housing Standard Bracket

PENTAIR

WATER QUALITY SYSTEMS
5730 NORTH GLEN PARK ROAD, MILWAUKEE, WI 53209
P: 262.238.4400 | F: 262.238.4404
WATERPURIFICATION.PENTAIR.COM | WWW.PENTAIRINDUSTRIAL.COM
CUSTOMER CARE: 800.279.9404 | tech-support@pentair.com
© 2016 Pentair Residential Filtration, LLC. All rights reserved.
§For a detailed list of where Pentair trademarks are registered, please visit waterpurification.pentair.com/brands. Pentair trademarks and logos are owned by Pentair plc or its affiliates. Third party registered and unregistered trademarks and logos are the property of their respective owners.
310049 REV D MY16

MARLO INCORPORATED

Submittal

Prepared For:

Webster University, Webster Grove, MO
C/O CW Boiler Supply

October 28, 2016

Description:

High Purity RO/DI Water Skid

Job Number: S-100516001

Submittal pages have been numbered to aid in referencing

All equipment and components shall be sized to fit in the available allocated space with the required working clearances.
All equipment and components shall be sized to fit within the service elevator.

General Specifications

Job Name: Webster University, Webster Grove, MO Job No.: S-100516001

Items: High Purity RO/DI Water Skid

RO/DI Skid Consisting of the Following:

- MAT-60-1" Twin Alt Softener with SXT Digital Timer
- ACA-10G-1" Single Activated Carbon Filter with SXT Digital Timer/ RO Lockout Switch
- MRO-3600-4V" Deluxe RO System with Digital Conductivity
- 460V/3-Phase/60 Hz , 120V /1phase/60 Hz
- (2) 14" x 47" DI Bottles with 3.6 ft3 Mixed Bed Resin and Reslite (Piped in Series)
- 300 Gallon Polyethylene Conical Bottom Storage Tank, PRV Valve, Float Switches
- 5 GPM Flow Control for Slip Stream Recirculation
- (2) Grundfos CM 316 SS Re-press Pumps with VFD Drives & Sensors
- 35gpm @ 76 psi
- Motor Starter Panel with Disconnect
- Aquafine CSL-4R UV System
- Shelco 5FOS3 316 SS Final Filter with (5) 30" .2 Micron Filter Cartidges
- Master AB 1400 PLC with PV 800 Series 7" HMI Interface
- Ethernet Ports for Modbus Communication to BMS
- PLC to Display the Following Points
- (2) Recirculation Loop Flow Sensors
- (2) Recirculation Loop Resistivity Sensors
- (1) RO Conductivity Sensor
- Complete system less Permeate Tank to be Skid-Mounted, Pre-piped and Wired
- Split Skid Design
- Sch 80 PVC Piping to RO System
- Fused Poly Pro Piping Post RO

All components to be made to fit on service elevator. - icon Mechanical

Reference Drawings:

High Purity Skid General Arrangement Drawing	S-100516001-03-01
High Purity Water Treatment System P&ID	S-100516001-07-01

WM TAO & ASSOCIATES
CONSULTING ENGINEERS

Shop Drawing Submittal Review

Transmitted To: Cannon Design

Date: December 20, 2016

Attention: **stl-cac@cannondesign.com**

Contact Person / WTA Field Inspector: Patrick Garner

Project Name: Webster University-**ISB**

Reviewed by: Mike Whitworth (WES)

Project No. WT 14127.01
WES 607

[ ] UPS [ ] Courier [X] **Email**

Copies	No.	Description
1 PDF	226700P01B	(Submittal No.'s:)
		(Cannon #22 6700-006) - (Paric #15051-0389) – (WES #607)
		➢ **Processed Water System - Resubmittal**

*Remarks: See Submittal Review from Webb Enginnering.

c: **Kelvin Patel**
Kpatel@cannondesign.com

[X] ***Reviewed**

[X] ***No Exceptions Taken**

[ ]

[ ] *Make Corrections As Noted, No Resubmittal Required

Corrections or comments made on shop drawings during this review do not relieve contractor from compliance with requirements of drawings and specifications. This check is only for review of general conformance with the design concept of project and general compliance with information given in contract documents. Contractor is responsible for: confirming and correlating all quantities and dimensions; selecting fabrication processes and techniques of construction; coordinating his work with that of all other trades; and performing his work in a safe and satisfactory manner.

WEBB ENGINEERING SERVICES INC.

1400 S. 3rd Street, Suite 201
St. Louis, Missouri 63104
Phone: (314) 588-0600
Fax: (314) 588-0604

Letter of Transmittal

To: wtashop@wmtao.com

From: Mike Whitworth

Date: December 20, 2016

Re: Webster University ISB

WES No: 607

☐ For your Files ☐ For Review ☐ Please Comment ☐ Please Reply

Item No.	Description	No. of Copies	Date
1	Shop Drawing Review – (226700-006 REV002) 226700 Processed Water Systems for Laboratory Facilities	1	12-20-2016

•Signature: Mike Whitworth

WES
WEBB ENGINEERING SERVICES INC.
1400 S. 3rd Street, Suite 201 • St. Louis, Missouri 63104 • 314.588.0600 • *fax* 314.588.0604
www.webb-engineering.com

The review of this submittal is limited to the general conformance with the designated design concept and intent of this project and with the general compliance of the information provided in the contract documents. All comments, remarks and notations made on the submittal(s) as a result of this review do not relieve the contractor from full compliance with requirements of the contract documents. Approval for a specific item shall not include approval of an assembly of which the item is not a component. The contractor is solely responsible for rough-in and installation confirming and correlating all quantities and dimensions; selecting fabrication processes and techniques of construction; coordination of this work with that of other trades on this project; and in a safe and satisfactory manner. All work shall be installed in full compliance with the manufacturer's recommendation, Federal, State and Local rules and regulation and the Authority Having Jurisdiction (AHJ) and applicable adopted codes and standards.

PROJECT NAME: Webster University ISB
LOCATION: St. Louis Missouri
CLIENT PROJ. No.: N/A
WES PROJ. No.: 607
SPEC SECTION: 22 6700 Processed Water System for Laboratory Facilities
SUBMITTAL ITEM:: See Below -

CONTRACTOR: ICON Mechanical.
CTR. SUBMITTAL #: 22 6700-006 REV002
SUBMITTAL DATE: December 19, 2016
DATE RECEIVED: December 20, 2016
RECEIVED VIA: E-Mail
RECEIVED FROM: WTA
DATE RETURNED: DECEMBER 20, 2016
RETURNED VIA: E-MAIL
RETRURNED TO: WTASHOP@WMTAO.COM

STATUS KEY:

NO EXCEPTION TAKEN
MAKE CORRECTIONS NOTED, NO RESUBMITTAL:
AMEND AND RESUBMIT
REJECTED, SEE REMARKS:
REVIEWED ONLY

NEC	MCN	AAR	REJ	REV	ITEM	REMARKS
Submittal pages have been numbered to aid in referencing						
All equipment and components shall be sized to fit in the available allocated space with the required working clearances. All equipment and components shall be sized to fit within the service elevator.						
					Page 001 Cover Page	
X					Page 002 Marlo General Specifications	
X					Page 003 Marlo P&I Diagram	
X					Pages 004 - 005 Marlo Skid General Arrangement	
X					Pages 006 – 008 Marlo MAT Series Softener Systems Model – MAT 60M-1	
X					Pages 009 – 011 Marlo MFG Series Media Filter Systems Model – ACG-10G-1 Activated Carbon Filter	
X					Page 012 – 022 Marlo MRO-4V Reverse Osmosis Systems Model – MRO-3600-4V with pump	

WEBB ENGINEERING SERVICES INC.
1400 S. 3rd Street, Suite 201 • St. Louis, Missouri 63104 • 314.588.0600 • *fax* 314.588.0604
www.webb-engineering.com

X					Pages 023 – 025 Wave Cyber DI Tank Model 14"x47"	
X					Pages 026 – 028 Pentair Pentek Filter Housings Model – Not specified	
X					Page 029 – 031 Water Storage Tank Den Hartog Model – 36" x 325 Gal. Cone Bottom	1. Includes – stand and vent filter assembly
X					Pages 032 – 033 SPDT Pump Switch SJE Rhombus Model – Not Specified	
X					Page 034 - 035 Pressure Relief Valve Plast-O-Matic Model – Not Specified	
X					Pages 036 – 048 PP Piping Georg Fischer	1. Reviewed for uses as shown on submittal page 003
X					Page 049 – 059 Distribution Pumps Grundfos Model – CM 10-3	1. Motor starter control panel not included in submittal.
X					Pages 060 – 062 Pressure Gauges PIC Gauges Model – 301LFW	
X					Pages 063 – 066 UV System Aquafine Model – CSL-4R	
X					Pages 067 – 069 Final Filter Shelco Filters Model – 5FOS3	
X					Pages 070 – 074 Conductivity/Resistivity Sensor Georg Fischer Model Signet 2850	
X					Pages 075 – 079 Flow meter Georg Fischer Model – Signet 2537	
X					Pages 080 – 082 Pressure Sensor Ifm Electronic Model – PX3234	
X					Pages 083 – 085 Micro Drive Yaskawa Model – Not Specified.	
X					Pages 086 – 087 PLC Allen - Bradley	

1400 S. 3rd Street, Suite 201 • St. Louis, Missouri 63104 • 314.588.0600 • *fax* 314.588.0604

WEBB ENGINEERING SERVICES INC.

www.webb-engineering.com

X					Pages 088 – 089 HMI Interface Allen Bradley Model – Pane View 800 (7”)	

REVIEWED BY: Michael R. Whitworth DATE: December 20, 2016

THESE COMMENTS ARE TO BE ATTACHED TO ALL COPIES OF THE SHOP DRAWING REFERENCED ABOVE.

CANNONDESIGN

SUBMITTAL IDENTIFICATION SHEET

To be completed by Contractor/CM

WEBSTER UNIVERSITY ISB
PROJECT NAME

8274 BIG BEND BLVD
ADDRESS

NUMBER

WEBSTER UNIVERSITY
OWNER

CANNON DESIGN
ARCHITECT / ENGINEER

Joe Voypick
SUBMITTED BY

226700-006 REV1
CONTRACTOR / CM SUBMITTAL NO.

CANNON DESIGN SUBMITTAL NO.

DRAWING / DETAIL REFERENCE

226700
SPECIFICATION SECTION / PARAGRAPH

Icon Mechanical
MANUFACTURER / SUPPLIER

ITEM / PRODUCT ID

REQUIRED DATE

PRIORITY

◯ CRITICAL

ITEM BEING SUBMITTED (check only one)

◯ Shop Drawings
◯ Samples
(_____ copies)
◯ LEED Submittal
◯ Certification / Qualifications
◯ Record Documents
◯ Product Data
◯ Coordination Drawing
◯ Calculations
◯ Schedules
◯ O&M Manuals
◯ Other _____

ITEM BEING SUBMITTED FOR (check only one)

◉ Action ◯ Information Only ◯ Record

REMARKS OR DEVIATIONS

CONTRACTOR / CM CERTIFICATION
(SUBMITTALS NOT CERTIFIED WILL BE RETURNED WITHOUT REVIEW)

PARIC

PARIC CORPORATION
SUBMITTAL STAMP

THIS SHOP DRAWING HAS BEEN REVIEWED BY PARIC CORPORATION

Subcontractor remains responsible for dimensions, quantities, coordination with other trades and compliance with contract documents.

By:
Devin D. Gates

Joe Voypick
REVIEWED BY

12/19/16
DATE

To be completed by Reviewer

22 6700-006 REV002
CANNON DESIGN SUBMITTAL NUMBER

12/19/16
RECEIVED DATE

◯ A. No Exceptions Taken
No further review of submittal is required.

◯ B. Make Corrections Noted
Incorporate corrections in work; resubmission is not required.

◯ C. Revise and Resubmit
Revise as noted, and resubmit for review.

◯ D. Rejected
Submittal is not in compliance with Contract Documents; provide new submittal.

◯ E. For Record / Information Only
Submittal was reviewed for Record / Information purposes only.

◯ F. Not Required for Review
Submittal is not required by Contract Documents and has not been reviewed.

Review is for conformance with the design concept of this project and for general compliance with contract documents. Contractor is responsible for quantities, dimensions and compliance with contract documents and for information that pertains to fabrication processes, construction techniques and coordination of this work with all trades which will be affected thereby. This review is null and void if submittal deviates from contract documents and does not indicate or note deviations.

A/E COMMENTS

◯ See attached sheet(s) for additional comments

REVIEWED BY

DATE

77 Westport Plaza
Suite 250
St. Louis, MO 63146

TRANSMITTAL

No. 15051-0389

Paric Corporation

PROJECT: 15051-Webster University Interdisciplinary Science Building

DATE: 12/19/2016

TO: Cannon Design
1100 Clark Ave
St Louis MO 63102

Fax;
314-241-2203

RE: Processed Water System Shop Drawing and Product Data REV1

ATTN: Kelvin Patel

JOB: 15051

WE ARE SENDING:	SUBMITTED FOR:	ACTION TAKEN:
☐ Shop Drawings	☑ Approval	☐ Approved as Submitted
☐ Letter	☐ Your Use	☐ Approved as Noted
☐ Prints	☐ As Requested	☐ Returned After Loan
☐ Change Order	☐ Review and Comment	☐ Resubmit
☐ Plans		☐ Submit
☐ Samples	**SENT VIA:**	☐ Returned
☐ Specifications	☐ Attached	☐ Returned for Corrections
☑ Other: Product Data	☐ Separate Cover Via:	☐ Due Date:

Item	*Package*	*Code*	*Rev.*	*Copies*	*Date*	*Description*	*Status*
Submittal		226700-006	2		12/19/2016	Processed Water System Shop Drawing and Product Data REV1	Submitted

NOTES:

CC:

Signed: _____

Devin Gates

LETTER OF TRANSMITTAL

TO: Paric Corporation
77 West Port Plaza #250
St. Louis, MO 63146

ATTN: Jason Szachnieski, Devin Gates

DATE: 12/8/16
JOB # : 5768
RE: Webster ISB

We are sending you
( ) Attached ( ) Under separate cover
(X) Shop drawings ( ) Prints ( ) Plans ( ) Samples ( ) Specifications
( ) Copy of letter ( ) Change order ( ) Other

COPIES	DATE	NO.	DESCRIPTION
1	12/8/16	226700	Processed Water System - Resubmittal

These are transmitted as checked below:

( ) For signature ( ) Approved as submitted (X) Resubmit ( ) copies for approval
( ) For your use ( ) Approved as noted ( ) Submit ( ) copies for distribution
( ) As requested ( ) Returned for corrections ( ) Return ( ) corrected prints
( ) For bids due ( ) Prints returned after loan to us
(X) For review and comment ( ) Other

Remarks: Please return by 12/15/16

RESUBMITTAL WITH HIGHLIGHTED COMMENTS FROM MARLO BELOW WITHIN SUBMITTAL.

COPY TO: file

SIGNED: Alex Chambers

Webster University ISB
Webster Groves, MO

Submittal #:	226700
Submittal Description:	Processed Water System-Resubmittal
Return By:	12/15/16

Please Note: To avoid scheduling delays and equipment release delays, please submit by the "Return By" date.

CHECKED BY:

DESIGNER: X ENGINEER:

X	NO EXCEPTION TAKEN		MAKE CORRECTIONS NOTED
	SUBMIT SPECIFIED ITEM		REVISE AND RESUBMIT
	REJECTED		

Checking is only for general conformance with the design concept of the project and general compliance with the information given in the contract documents. Any action shown is subject to the requirements of the plans and specifications. Equipment supplier is responsible for: dimensions which shall be confirmed and correlated at the job site; fabrication processes and techniques of construction; coordination of his work with that of all other trades; and satisfactory performance of his work.

Job #:	5768
Date:	12/8/16
By:	ARC

• 2227 South Street • P.O. Box 044170
• Racine, Wisconsin 53404-7003
• Phone: 262-681-1300 • Fax: 262-681-1318
www.marlo-inc.com

MARLO INCORPORATED

Date: 12-06-16
RE: Webster University RO/DI Skid
TO: CW Boiler

Paul,

The following letter is to confirm that the RO/DI system is designed based on the P&ID supplied. The system proposed meets and exceeds the demands and performance required per the written specification section 226700. The Marlo system proposed is a custom skid mounted system with PLC controls which will deliver the required RO/DI quantity and quality required. Any questions feel free to give me a call.

Thanks,

_____
Erik Stirle
Commercial & Industrial Division
Marlo Incorporated

WM TAO & ASSOCIATES
CONSULTING ENGINEERS

Shop Drawing Submittal Review

Transmitted To: Cannon Design

Date: November 22, 2016

Attention: **stl-cac@cannondesign.com**

Contact Person / WTA Field Inspector: Patrick Garner

Project Name: Webster University-**ISB**

Reviewed by: Mike Whitworth (WES)

Project No. WT 14127.01
WES 607

[ ] UPS [ ] Courier [X] **Email**

Copies	No.	Description
1 PDF	226700P01A	(Submittal No.'s:)
		(Cannon #22 6700-006) - (Paric #15051-0319) – (WES #607)
		➢ **Processed Water System – (High Purity RO/DI Water Skid)**
		(Resubmittal)

*Remarks: See Submittal Review from Webb Enginnering.

c: **Kelvin Patel**
Kpatel@cannondesign.com

[X] ***Reviewed** [X] ***No Exceptions Taken**

[X] ***Make Corrections Noted, No Resubmittal** [X] ***Amend & Resubmit**

Corrections or comments made on shop drawings during this review do not relieve contractor from compliance with requirements of drawings and specifications. This check is only for review of general conformance with the design concept of project and general compliance with information given in contract documents. Contractor is responsible for: confirming and correlating all quantities and dimensions; selecting fabrication processes and techniques of construction; coordinating his work with that of all other trades; and performing his work in a safe and satisfactory manner.

WEBB ENGINEERING SERVICES INC.

1400 S. 3rd Street, Suite 201
St. Louis, Missouri 63104
Phone: (314) 588-0600
Fax: (314) 588-0604

Letter of Transmittal

To: wtashop@wmtao.com

From: Mike Whitworth

Date: November 22, 2016

Re: Webster University ISB

WES No: 607

☐ For your Files ☐ For Review ☐ Please Comment ☐ Please Reply

Item No.	Description	No. of Copies	Date
1	Shop Drawing Review – Resubmittal 226700 Processed Water Systems for Laboratory Facilities	1	11-22-2016

•Signature: Mike Whitworth

1400 S. 3rd Street, Suite 201 • St. Louis, Missouri 63104 • 314.588.0600 • *fax* 314.588.0604

WEBB ENGINEERING SERVICES INC.

www.webb-engineering.com

The review of this submittal is limited to the general conformance with the designated design concept and intent of this project and with the general compliance of the information provided in the contract documents. All comments, remarks and notations made on the submittal(s) as a result of this review do not relieve the contractor from full compliance with requirements of the contract documents. Approval for a specific item shall not include approval of an assembly of which the item is not a component. The contractor is solely responsible for rough-in and installation confirming and correlating all quantities and dimensions; selecting fabrication processes and techniques of construction; coordination of this work with that of other trades on this project; and in a safe and satisfactory manner. All work shall be installed in full compliance with the manufacturer's recommendation, Federal, State and Local rules and regulation and the Authority Having Jurisdiction (AHJ) and applicable adopted codes and standards.

PROJECT NAME: Webster University ISB
LOCATION: St. Louis Missouri
CLIENT PROJ. No.: N/A
WES PROJ. No.: 607
SPEC SECTION: 22 6700 Processed Water System for Laboratory Facilities
SUBMITTAL ITEM:: See Below -

CONTRACTOR: ICON Mechanical.
CTR. SUBMITTAL #: 22 6700-006
SUBMITTAL DATE: October 28, 2016
DATE RECEIVED: November 16, 2016
RECEIVED VIA: E-Mail
RECEIVED FROM: WTA
DATE RETURNED: NOVEMBER 22, 2016
RETURNED VIA: E-MAIL
RETRURNED TO: WTASHOP@WMTAO.COM

STATUS KEY:

NO EXCEPTION TAKEN
MAKE CORRECTIONS NOTED, NO RESUBMITTAL:
AMEND AND RESUBMIT
REJECTED, SEE REMARKS:
REVIEWED ONLY

NEC	MCN	AAR	REJ	REV	ITEM	REMARKS
Submittal pages have been numbered to aid in referencing						
All equipment and components shall be sized to fit in the available allocated space with the required working clearances. All equipment and components shall be sized to fit within the service elevator.						
					Page 001 Cover Page	
X					Page 002 Marlo General Specifications	
X					Page 003 Marlo P&I Diagram	
X					Pages 004 - 005 Marlo Skid General Arrangement	
X					Pages 006 – 008 Marlo MAT Series Softener Systems Model – MAT 60M-1	
X					Pages 009 – 011 Marlo MFG Series Media Filter Systems Model – ACG-10G-1 Activated Carbon Filter	
		X			Page 012 – 022 Marlo MRO-4V Reverse Osmosis Systems Model – MRO-3600-4V with pump	1. Verify assembly includes items and components as specified. Refer to specification section 226700, Part 2.2 – paragraph 7 in its entirety.

X					Pages 023 – 025 Wave Cyber DI Tank Model 14"x47"	
		X			Pages 026 – 028 Pentair Pentek Filter Housings Model – Not specified	1. Provide manufacturers model/part number and list all accessories as applicable.
X					Page 029 – 031 Water Storage Tank Den Hartog Model – 36" x 325 Gal. Cone Bottom	1. Includes – stand and vent filter assembly
		X			Pages 032 – 033 SPDT Pump Switch SJE Rhombus Model – Not Specified	1. Verify electrical rating of SPDT switch is compatible with electrical characteristics of pump.
		X			Page 034 - 035 Pressure Relief Valve Plast-O-Matic Model – Not Specified	1. Provide manufacturers model/part number.
X					Pages 036 – 048 PP Piping Georg Fischer	1. Reviewed for uses as shown on submittal page 003
		X			Page 049 – 059 Distribution Pumps Grundfos Model – CM 10-3	1. Verify correct size and capacities of pumps and motors. 2. Motor starter control panel not included in submittal. 3. Refer to specification section 226700, Pat 2.2, paragraph 7a.
X					Pages 060 – 062 Pressure Gauges PIC Gauges Model – 301LFW	
X					Pages 063 – 066 UV System Aquafine Model – CSL-4R	
X					Pages 067 – 069 Final Filter Shelco Filters Model – 5FOS3	
	X				Pages 070 – 074 Conductivity/Resistivity Sensor Georg Fischer Model Signet 2850	1. All required patch cords and cables are to be included with sensor. Refer to specification section 226700, Part 2.2, paragraph 7d.
	X				Pages 075 – 079 Flow meter Georg Fischer Model – Signet 2537	1. Include all required patch cords and cables.
X					Pages 080 – 082 Pressure Sensor Ifm Electronic Model – PX3234	
		X			Pages 083 – 085 Micro Drive Yaskawa Model – Not Specified.	1. Provide manufacturers model/part number
		X			Pages 086 – 087 PLC Allen - Bradley	1. Provide manufacturers model/part number

1400 S. 3rd Street, Suite 201 • St. Louis, Missouri 63104 • 314.588.0600 • *fax* 314.588.0604

WEBB ENGINEERING SERVICES INC.

www.webb-engineering.com

X					Pages 088 – 089 HMI Interface Allen Bradley Model – Pane View 800 (7”)	

REVIEWED BY: Michael R. Whitworth DATE: November 22, 2016

THESE COMMENTS ARE TO BE ATTACHED TO ALL COPIES OF THE SHOP DRAWING REFERENCED ABOVE.

CANNONDESIGN

SUBMITTAL IDENTIFICATION SHEET

To be completed by Contractor/CM

WEBSTER UNIVERSITY ISB
PROJECT NAME

8274 BIG BEND BLVD
ADDRESS

NUMBER

WEBSTER UNIVERSITY
OWNER

CANNON DESIGN
ARCHITECT / ENGINEER

Joe Voypick
SUBMITTED BY

226700-006 REV1
CONTRACTOR / CM SUBMITTAL NO.

CANNON DESIGN SUBMITTAL NO.

DRAWING / DETAIL REFERENCE

226700
SPECIFICATION SECTION / PARAGRAPH

Icon Mechanical
MANUFACTURER / SUPPLIER

ITEM / PRODUCT ID

REQUIRED DATE

PRIORITY

◯ CRITICAL

ITEM BEING SUBMITTED (check only one)

- ◯ Shop Drawings
- ◯ Samples (_____ copies)
- ◯ LEED Submittal
- ◯ Certification / Qualifications
- ◯ Record Documents
- ◉ Product Data
- ◯ Coordination Drawing
- ◯ Calculations
- ◯ Schedules
- ◯ O&M Manuals
- ◯ Other _____

ITEM BEING SUBMITTED FOR (check only one)

◉ Action ◯ Information Only ◯ Record

REMARKS OR DEVIATIONS

CONTRACTOR / CM CERTIFICATION
(SUBMITTALS NOT CERTIFIED WILL BE RETURNED WITHOUT REVIEW)

PARIC

PARIC CORPORATION
SUBMITTAL STAMP

THIS SHOP DRAWING HAS BEEN REVIEWED BY PARIC CORPORATION

Subcontractor remains responsible for dimensions, quantities, coordination with other trades and compliance with contract documents.

By:
Devin D. Gates

Joe Voypick
REVIEWED BY

12/19/16
DATE

To be completed by Reviewer

22 6700-006 REV002
CANNON DESIGN SUBMITTAL NUMBER

12/19/16
RECEIVED DATE

- ◯ A. No Exceptions Taken
  No further review of submittal is required.
- ◯ B. Make Corrections Noted
  Incorporate corrections in work; resubmission is not required.
- ◯ C. Revise and Resubmit
  Revise as noted, and resubmit for review.
- ◯ D. Rejected
  Submittal is not in compliance with Contract Documents; provide new submittal.
- ◯ E. For Record / Information Only
  Submittal was reviewed for Record / Information purposes only.
- ◯ F. Not Required for Review
  Submittal is not required by Contract Documents and has not been reviewed.

Review is for conformance with the design concept of this project and for general compliance with contract documents. Contractor is responsible for quantities, dimensions and compliance with contract documents and for information that pertains to fabrication processes, construction techniques and coordination of this work with all trades which will be affected thereby. This review is null and void if submittal deviates from contract documents and does not indicate or note deviations.

A/E COMMENTS ◯ See attached sheet(s) for additional comments

REVIEWED BY

DATE

77 Westport Plaza
Suite 250
St. Louis, MO 63146

TRANSMITTAL

No. 15051-0319

Paric Corporation

PROJECT: 15051-Webster University Interdisciplinary Science Building

DATE: 11/11/2016

TO: Cannon Design
1100 Clark Ave
St Louis MO 63102

RE: Processed Water System Shop Drawing and Product Data

ATTN: Kelvin Patel

JOB: 15051

WE ARE SENDING:	SUBMITTED FOR:	ACTION TAKEN:
☑ Shop Drawings	☑ Approval	☐ Approved as Submitted
☐ Letter	☐ Your Use	☐ Approved as Noted
☐ Prints	☐ As Requested	☐ Returned After Loan
☐ Change Order	☐ Review and Comment	☐ Resubmit
☐ Plans		☐ Submit
☐ Samples	**SENT VIA:**	☐ Returned
☐ Specifications	☐ Attached	☐ Returned for Corrections
☑ Other: Product Data	☐ Separate Cover Via:	☐ Due Date:

Item	*Package*	*Code*	*Rev.*	*Copies*	*Date*	*Description*	*Status*
Submittal		226700-006	1		11/11/2016	Processed Water System Shop Drawing and Product Data	Submitted

NOTES:

CC:

Signed: _____

Devin Gates

LETTER OF TRANSMITTAL

TO: Paric Corporation
77 West Port Plaza #250
St. Louis, MO 63146

ATTN: Jason Szachnieski, Devin Gates

DATE: 11/11/16
JOB # : 5768
RE: Webster ISB

We are sending you
( ) Attached ( ) Under separate cover
(X) Shop drawings ( ) Prints ( ) Plans ( ) Samples ( ) Specifications
( ) Copy of letter ( ) Change order ( ) Other

COPIES	DATE	NO.	DESCRIPTION
1	11/11/16	226700	Processed Water System

These are transmitted as checked below:

( ) For signature ( ) Approved as submitted ( ) Resubmit ( ) copies for approval
( ) For your use ( ) Approved as noted (X) Submit ( ) copies for distribution
( ) As requested ( ) Returned for corrections ( ) Return ( ) corrected prints
( ) For bids due ( ) Prints returned after loan to us
(X) For review and comment ( ) Other

Remarks: Please return by 11/25/16

COPY TO: file

SIGNED: Alex Chambers

Webster University ISB
Webster Groves, MO

Submittal #:	226700
Submittal Description:	Processed Water System
Return By:	11/25/16

Please Note: To avoid scheduling delays and equipment release delays, please submit by the "Return By" date.

CHECKED BY:

DESIGNER: X ENGINEER:

X	NO EXCEPTION TAKEN		MAKE CORRECTIONS NOTED
	SUBMIT SPECIFIED ITEM		REVISE AND RESUBMIT
	REJECTED		

Checking is only for general conformance with the design concept of the project and general compliance with the information given in the contract documents. Any action shown is subject to the requirements of the plans and specifications. Equipment supplier is responsible for: dimensions which shall be confirmed and correlated at the job site; fabrication processes and techniques of construction; coordination of his work with that of all other trades; and satisfactory performance of his work.

icon Mechanical

Job #:	5768
Date:	11/11/16
By:	ARC