VIMASCO CORPORATION
P.O. BOX 516 • NITRO, WV 25143 • (304) 755-3328
TOLL FREE (800) 624-8288 • FAX (304) 755-7153
www.vimasco.com

VINYL ACRYLIC WEATHER BARRIER MASTIC

WC-5 is a heavy-bodied, water-based, vinyl-acrylic mastic, for use over all types of insulation systems, both indoors and outdoors. It can also be applied as a protective coating over masonry surfaces and a variety of other substrates. NOTE: Special care should be taken when applying WC-5 to foil facing as it will not always bond tightly, depending on the type of foil . Test applications are recommended.

WC-5 is suitable for application by brush, trowel, or spray (application method should be specified when ordering). After drying, it becomes a tough, flexible, color retentive coating which is resistant to weather, alkalis, oil, grease, moisture, and mechanical damage. Its normal recommended dry thickness for full-scale outdoor protection is 1/16" (63 mils), but it also provides excellent protection at thinner thicknesses. A minimum dry film thickness of 40 mils is recommended. WC-5 should not be applied where it will be subjected to continual standing water.

WC-5 must be protected from freezing during storage. It must be protected, during and after application, from precipitation, freezing, oil, grease, and foot traffic until thoroughly cured.

WC-5 is a breathing-type mastic which allows water vapor to pass through it. This is a benefit because residual water trapped underneath the coating is allowed to escape in the form of water vapor. WC-5 should not be used over a low temperature system unless a vapor barrier is present.

COLOR
White. E2 Light Gray, Medium Gray, Dark Gray, Green, Yellow, Black, Buff, Orange, and Blue
(Special colors available upon request.)

COVERAGE (ASTM C 461)
13 sq ft/gal @ 1/16" dry thickness (63 mils.)
(.32m²/liter @1.6 mm)
20 sq ft /gal @ 40 mils dry thickness
(.5m²/liter @ 1.0 mm)

DRYING TIME (ASTM D 1640-69)
To touch: 2 hours
Through: 12 to 48 hours
(Depending upon temperature, relative humidity and substrate)

WEIGHT PER U.S. GALLON (ASTM D 1475-60)
10.2 pounds (1.22 kg/liter)

SOLIDS
61% by Weight
53% ± 2% by Volume

APPLICATION TEMPERATURE RANGE
40°F to 120°F
(4°C to 49°C)

SERVICE TEMPERATURE RANGE
0°F to 180°F constant
(-17.8°C to 82.2°C)
-20°F to 200°F intermittent
(-29°C to 93°C)

TYPICAL ELONGATION
750% (60 mils dry, @ 70°F)

FLAME SPREAD INFORMATION
Flame Spread Index: 15 (ASTM E 84)
Flame Spread Index: 14 (ASTM E 162)
tested at 1/16" dry film (1.59mm)

WET FLAMMABILITY INFORMATION
No flash to boiling (212°F) closed cup (ASTM D 93)

CLEANUP
Wet state - water
Dry state - safety solvent

RECOMMENDED SHELF LIFE
18 months in unopened container
@ 40°F (4°C) to 90°F (32°C)

WC-5 is USDA acceptable for use in meat, poultry, and food processing plants.

CAUTION
The addition of water to this product will change its physical properties and will adversely affect its performance. No expressed or implied warranty will be offered on applications where the product has been thinned or altered in any way.

In accordance with OSHA Standard 29 CFR 1910.12 (Right to Know Law) a Material Safety Data Sheet is available for this product and all Vimasco products.

ALL VIMASCO PRODUCTS ARE ASBESTOS FREE AND CONTAIN NO LEAD OR MERCURY COMPOUNDS.

Vimasco products are designed to meet the needs of specific situations. They are warranted to be effective for their intended uses only. No further warranties are expressed or implied.

The methods and condition of application over which we can exercise no control are important factors in the performance of our products. We make specific recommendations for the application and use of all Vimasco products, but we cannot enforce our recommendations upon users; therefore, it is necessary that we state, as a condition of sale of our products, that we will replace or refund the purchase price of any Vimasco product found by our laboratories to be defective, but that we assume no responsibility beyond the purchase price of the materials.

No representative of our Company, Distributor, or Agent has any authority to change or extend this condition of sale.

5-02/1M

WM TAO & ASSOCIATES
CONSULTING ENGINEERS

Shop Drawing Submittal Review

Transmitted To: Cannon Design

Date: February 7, 2017

Attention: **stl-cac@cannondesign.com**

Contact Person / WTA Field Inspector: Patrick Garner

Project Name: Webster University-**ISB**

Reviewed by: Mike Nolte

Project No. WT 14127.01

☐ UPS ☐ Courier ☒ **Email**

Copies	No.	Description
1 PDF	232500M01	(Submittal No.'s:) (R&B CxSRC)
		(Cannon #232500-001) - (Paric #15051-0453) – ~~(WES #607)~~
		➢ **Mechanical Insulation Product Data**

*Remarks: See Review Comments on PAGE 2.

c: **Kelvin Patel**
Kpatel@cannondesign.com

☐ Furnish as Submitted ☒ ***Furnish as Noted**

☐ Rejected ☐ Revise & Resubmit

☐ Reviewed ☐

Corrections or comments made on shop drawings during this review do not relieve contractor from compliance with requirements of drawings and specifications. This check is only for review of general conformance with the design concept of project and general compliance with information given in contract documents. Contractor is responsible for: confirming and correlating all quantities and dimensions; selecting fabrication processes and techniques of construction; coordinating his work with that of all other trades; and performing his work in a safe and satisfactory manner.

WM TAO & ASSOCIATES
CONSULTING ENGINEERS

Shop Drawing Submittal Review

Submittal Review Comments

1. Contractor responsible to verify that all adhesives, sealants and sealant primers meet the requirements of LEED Credit IEQ 4.1. Provide Product Data for Credit IEQ 4.1 for all adhesives, sealants and sealant primers, including printed statement of VOC content. The submittal does not appear to contain this information for all sealants submitted.

2. Provide aluminum jacketing on all exterior piping per Specification 232500-2.2-D-5: For insulation installed outdoors and insulation subject to water damage, provide an additional 0.016 inch aluminum jacket with lock seam, longitudinal joint and gasketed bands for butted joints as required for a watertight installation. Jacket shall be complete with waterproof, laminated paper lining and shall be manufactured by ITW Insulation System or RPR Products.

14127.01 - 232500 M01 MTN TO REVIEW - 01/18/17

From: STL-CAC <STL-CAC@CANNONDESIGN.COM>
To: 'Patrick Garner' <pgarner@wmtao.com>, "WTASHOP (WTASHOP@wmtao.com)" <WTA...
CC: "Patel, Kelvin" <kpatel@CANNONDESIGN.COM>
Date: 1/18/2017 3:01 PM
Subject: Webster ISB - 23 2500-001
Attachments: 232500-001 Mechanical Insulation Product Data.pdf

Attached for review.

Melissa Pirtle

[cid:image001.png@01D2719B.8CD710A0]
1100 Clark Ave
St. Louis, Missouri 63102
T 314.425.8797
cannondesign.com

CANNONDESIGN

SUBMITTAL IDENTIFICATION SHEET

To be completed by Contractor/CM

WEBSTER UNIVERSITY ISB
PROJECT NAME

8274 BIG BEND BLVD
ADDRESS

NUMBER

WEBSTER UNIVERSITY
OWNER

CANNON DESIGN
ARCHITECT / ENGINEER

Joe Voypick
SUBMITTED BY

232500-001
CONTRACTOR / CM SUBMITTAL NO.

CANNON DESIGN SUBMITTAL NO.

DRAWING / DETAIL REFERENCE

232500
SPECIFICATION SECTION / PARAGRAPH

icon Mech
MANUFACTURER / SUPPLIER

ITEM / PRODUCT ID

REQUIRED DATE

PRIORITY

☐ CRITICAL

ITEM BEING SUBMITTED (check only one)

- ◯ Shop Drawings
- ◯ Samples (_____ copies)
- ◯ LEED Submittal
- ◯ Certification / Qualifications
- ◯ Record Documents
- ◯ Product Data
- ◯ Coordination Drawing
- ◯ Calculations
- ◯ Schedules
- ◯ O&M Manuals
- ◯ Other _____

ITEM BEING SUBMITTED FOR (check only one)

◯ Action ◯ Information Only ◯ Record

REMARKS OR DEVIATIONS

CONTRACTOR / CM CERTIFICATION
(SUBMITTALS NOT CERTIFIED WILL BE RETURNED WITHOUT REVIEW)

PARIC

PARIC CORPORATION
SUBMITTAL STAMP

THIS SHOP DRAWING HAS BEEN REVIEWED BY PARIC CORPORATION

Subcontractor remains responsible for dimensions, quantities, coordination with other trades and compliance with contract documents.

By:
Devin D. Gates

Joe Voypick
REVIEWED BY

1/17/17
DATE

To be completed by Reviewer

23 2500-001
CANNON DESIGN SUBMITTAL NUMBER

1/18/17
RECEIVED DATE

- ◯ A. No Exceptions Taken
  No further review of submittal is required.
- ◯ B. Make Corrections Noted
  Incorporate corrections in work; resubmission is not required.
- ◯ C. Revise and Resubmit
  Revise as noted, and resubmit for review.
- ◯ D. Rejected
  Submittal is not in compliance with Contract Documents; provide new submittal.
- ◯ E. For Record / Information Only
  Submittal was reviewed for Record / Information purposes only.
- ◯ F. Not Required for Review
  Submittal is not required by Contract Documents and has not been reviewed.

Review is for conformance with the design concept of this project and for general compliance with contract documents. Contractor is responsible for quantities, dimensions and compliance with contract documents and for information that pertains to fabrication processes, construction techniques and coordination of this work with all trades which will be affected thereby. This review is null and void if submittal deviates from contract documents and does not indicate or note deviations.

A/E COMMENTS ◯ See attached sheet(s) for additional comments

REVIEWED BY

DATE

77 Westport Plaza
Suite 250
St. Louis, MO 63146

TRANSMITTAL

No. 15051-0453

Paric Corporation

PROJECT: 15051-Webster University Interdisciplinary Science Building

DATE: 01/17/2017

TO: Cannon Design
1100 Clark Ave
St Louis MO 63102

Fax;
314-241-2203

RE: Mechanical insulation product data

ATTN: Kelvin Patel

JOB: 15051

WE ARE SENDING:	SUBMITTED FOR:	ACTION TAKEN:
☐ Shop Drawings	☑ Approval	☐ Approved as Submitted
☐ Letter	☐ Your Use	☐ Approved as Noted
☐ Prints	☐ As Requested	☐ Returned After Loan
☐ Change Order	☐ Review and Comment	☐ Resubmit
☐ Plans		☐ Submit
☐ Samples	**SENT VIA:**	☐ Returned
☐ Specifications	☐ Attached	☐ Returned for Corrections
☑ Other: Product Data	☐ Separate Cover Via:	☑ Due Date: 08/26/2016

Item	*Package*	*Code*	*Rev.*	*Copies*	*Date*	*Description*	*Status*
Submittal		232500-001	1		01/17/2017	Mechanical insulation product data	Submitted

NOTES:

CC:

Signed: _____

Devin Gates

Mechanical

LETTER OF TRANSMITTAL

TO: Paric Corporation
77 West Port Plaza #250
St. Louis, MO 63146

ATTN: Jason Szachnieski, Devin Gates

DATE: 1/16/17
JOB # : 5768
RE: Webster ISB

We are sending you
( ) Attached ( ) Under separate cover
(X) Shop drawings ( ) Prints ( ) Plans ( ) Samples ( ) Specifications
( ) Copy of letter ( ) Change order ( ) Other

COPIES	DATE	NO.	DESCRIPTION
1	1/16/17	232500	Mechanical Insulation

These are transmitted as checked below:

( ) For signature ( ) Approved as submitted ( ) Resubmit ( ) copies for approval
( ) For your use ( ) Approved as noted (X) Submit ( ) copies for distribution
( ) As requested ( ) Returned for corrections ( ) Return ( ) corrected prints
( ) For bids due ( ) Prints returned after loan to us
(X) For review and comment ( ) Other

Remarks: Please return by 1/24/17

COPY TO: file

SIGNED: Alex Chambers

Mechanical

Webster University ISB
Webster Groves, MO

Submittal #:	232500
Submittal Description:	Mechanical Insulation
Return By:	1/24/17

Please Note: To avoid scheduling delays and equipment release delays, please submit by the "Return By" date.

CHECKED BY:

DESIGNER: | ENGINEER: X

X	NO EXCEPTION TAKEN		MAKE CORRECTIONS NOTED
	SUBMIT SPECIFIED ITEM		REVISE AND RESUBMIT
	REJECTED		

Checking is only for general conformance with the design concept of the project and general compliance with the information given in the contract documents. Any action shown is subject to the requirements of the plans and specifications. Equipment supplier is responsible for: dimensions which shall be confirmed and correlated at the job site; fabrication processes and techniques of construction; coordination of his work with that of all other trades; and satisfactory performance of his work.

icon Mechanical

Job #:	5768
Date:	1/16/17
By:	ARC

TDK Mechanical Services
745 Merus Ct.
Fenton, Missouri 63026
636-600-1662 phone / fax

SUBMITTAL TRANSMITTAL

DATE: **December 21, 2016**

COMPANY: **Trenholm Mechanical Insulation**
ATTENTION TO: **Audra Trenholm**
EMAIL: audra@trenholminsulation.com

FROM: **Dan Esker**
PHONE: **(636) 290-3733 cell / (636) 600-1662 office**
EMAIL: dan@tdkmechanical.com

PROJECT: **Webster University Interdisciplinary Science B**
St. Louis, MO

DESCRIPTION:

Mechanical System	Insulation	Thickness	Occurs at
Heating Hot Water	Fiberglass ASJ Pipe Covering	1"	Indoors - Pipe Sizes Under 4"
Heating Hot Water	Fiberglass ASJ Pipe Covering	1-1/2"	Indoors - Pipe Sizes 4" & Over
Chilled Water	PolyISO Pipe Covering	1"	Indoors - All Pipe Sizes
Chilled Water Equipment	Elastomeric Sheet Rubber	1"	Indoors - Mechanical Room
PCS/PCR	PolyISO Pipe Covering	1"	Indoors - All Pipe Sizes
Glycol Piping	Elastomeric Pipe Covering	1"	Indoors - All Pipe Sizes
Refrigeration Piping	Elastomeric Pipe Covering	1"	Indoors - All Pipe Sizes
Medium Pressure Supply Air Duct	FSK Fiberglass Duct Wrap	1-1/2" / 0.75#	Indoors - Concealed
Fume Exhaust Duct	Unifrax Fyre Wrap	(1) layer of 1-1/2"	Indoors - Concealed
Kitchen Exhaust Hood Duct	Unifrax Fyre Wrap	(2) layers of 1-1/2"	Indoors - Concealed
Outside Air Duct	FSK Fiberglass Duct Board	1-1/2" / 3#	Indoors - Concealed
All Duct Work Systems	Foil Tape	4"	Indoors - Concealed
PVC Fittings	Proto PVC Fittings	N/A	At Fiberglass & PolyISO Pipe Covering Fittings
Vimasco Adhesive	WC-5	N/A	At Fiberglass Pipe Covering
Armaflex Adhesive	Armaflex 520 Adhesive	N/A	At Elastomeric Pipe Covering
PolyISO Adhesive	Childer's CP-10	N/A	At PolyISO Pipe Covering

NOTES/CLARIFICATIONS:

Low Pressure Round Supply Air Duct. FSK Fiberglass Duct Wrap. 1-1/2" / 0.75#. Indoors - Concealed